

# CERTIFICATION OF READY MIXED CONCRETE PRODUCTION FACILITIES

| COMPANY                            | PLANT NO.       |
|------------------------------------|-----------------|
| Cemex                              | 1956 A          |
| Plant Address or Physical Location |                 |
| Phoenix 19 <sup>th</sup> ave.      |                 |
| Engineer                           | ~               |
| Michael Kohout, P.E.               |                 |
| Inspection Date                    | Expiration Date |
| 09/14/2022                         | 09/14/2024      |

Arizona Rock Products Association 916 W. Adams Street Phoenix, Arizona 85007

Submit electronic copy of checklist to nicole@arizonarockproducts.org



# Certificate of Conformance for Concrete Production Facilities

It is hereby certified that

CEMEX, Plant #1956 A 3640 S 19th Avenue, Phoenix, AZ 85009

has been inspected by the undersigned registered professional engineer for conformance with requirements of the "Check List for Ready Mixed Concrete Production Facilities." As of the inspection date, the facilities met requirements as stated below.

Operation: Truck Mixing

Batching System: Fully Automated

Recording: Cementitious, Aggregate, Water, Admixture

**Executive Director** 

Arizona Rock Products Association

09/28/2022 Date signed by ARPA Executive Director

09/14/2022

**Inspection Date** 

09/14/2024

**Expiration Date** 



This Company will maintain these facilities in compliance with the Check List requirements and will correct promptly any deficiencies which develop.

Notice: The check list indicates only that plant facilities are satisfactory for the production of concrete when properly operated. Conformance of the concrete itself with specification requirements must be verified by usual inspection methods in accordance with sales agreement.

# 11. CONCRETE BATCH PLANT INSPECTION REPORT

| v6              | Ready Mix Supplier: Cemex Date: 09/13/2022        |  |   |                   |   |                     |
|-----------------|---|--|---|-------------------|---|---------------------|
| Pla             | int No: 1956A                                     |  |   |                   |   |                     |
| Pla             | nt Location:                                      | Phoenix 19 th ave  | Project: N                              | lumber            |   |                     |
| Ins             | pector:   | Michael Kohout, P.E.   | Lah Numhe                               | arı               |   |                     |
| Dir             | ections for the i                                 | nspector: Place an "x" in the a  | pplicable box.                          |                   | -                                       |                     |
|                 |   |  | Philadic nox:                           |                   | NOT                                     | NOT                 |
| MA              | ATERIALS/INGRE                                    | DIENTS   | ۸۲۲                                     | EPTABLE           | NOT                                     | NOT                 |
|                 | Aggregates  | ,  | Acc                                     | LFTABLE           | <u>ACCEPTABLE</u>                       | <u>APPLICABLE</u>   |
| a.              | Aggregates transport                              | ed, separated, stored, stockpiled, and fe  | d to plant correctly (Note 1)           |                   |   |                     |
| b.              | Aggregates meet app                               | licable quality requirements (Note 1).   | • | $\boxtimes$       | ō                                       |                     |
| 2.              | Cementitious IV                                   |  |   | 2000              |   | <del></del>         |
| a.<br><b>3.</b> | Admixtures/Ad                                     | vithout excessive leakage. Separate stora  | ge for cement and flyash.               | $\boxtimes$       |   |                     |
| a.              |   | d to prevent damage from contamination   | . and                                   | 57                | _                                       | _                   |
| b.              | Admixtures protected                              | from freezing  | and separation.                         | ⊠<br>⊠            |   |                     |
| 4.              | Water   |  |   |                   |   |                     |
| a.              | Adequate supply and                               |  |   | $\boxtimes$       |   |                     |
| b.              | Adequate heating an                               | d/or chilling capacity (Note 2).   |   | $\boxtimes$       |   | =                   |
| RΔ.             | TCHING PLANT                                      |  |   |                   |   | _                   |
| <del>5.</del>   |   | ns, and Weigh Batchers   |   |                   |   |                     |
| a.              | Scale Type: Beam-                                 |  | Digital-indicating                      |                   |   |                     |
| b.              | Scale display(s) visible                          | e to batchman at normal station.   | Digital-indicating EX                   |                   |   |                     |
| c.              | Scales/batchers accur                             | ate within applicable tolerances (Note 3)  |   | $\boxtimes$       | П                                       |                     |
| d.              | Scales Calibrated with                            | nin last 6 months.   |   | $\boxtimes$       | ä                                       |                     |
| e.              | Separate bins for fine                            | aggregate and each applicable size of co   | arseaggregate.                          | $\boxtimes$       |   |                     |
| f.              | Separate scale and w                              | eigh hopper for cementitious materials.  |   | $\boxtimes$       |   |                     |
| g.<br>h.        | All weigh hoppers fre                             | ely suspended from scale and charge and  | discharge properly.                     | $\boxtimes$       |   |                     |
| 6.              | Water Meter. M                                    | egates taken into consideration when de<br><b>/ater Batcher, or Volumetric N</b> | termining batchweights.                 | $\boxtimes$       |   |                     |
| a.              | Device for measurem                               | ent of added water capable of delivering   | required quantity within an             | anlicable televi  |   |                     |
|                 | small as one gallon (1                            | Olbs. ifweighed).  | required quantity within ap             | philicaple tolers | ance and capable of d                   | lispensing in incre |
|                 |   |  |   | _                 | _                                       | _                   |
| b.<br><b>7</b>  | Volumetric measuring                              | g tank equipped with a means to check ca   | libration.                              |                   |   | $\boxtimes$         |
|                 | Admixture Dispo                                   |  |   |                   | _                                       |                     |
|                 | Separate dispenser for<br>Piping free of leaks ar |  |   | ⊠<br>⊠            | 닏                                       |                     |
|                 |   | or verifying accuracy of measurement.  |   | ⊠<br>⊠            | 님                                       |                     |
|                 |   | for batchman independent of operation of   | of primary metering device              | ×                 | 님                                       | 님                   |
|                 |   | 1 *See definitions below.  | France A mercungacaice.                 |                   |   | Ц                   |
| a.              | Batch System Type: 1                              | Manual Semi -Automated Full  | Automated 🛛                             |                   |   |                     |
| 9.              | Recording Syste                                   | m (recording device which pro  | vides a permanent r                     | ecord of ba       | atch auantities                         | or each hatch       |
|                 | of concrete prod                                  | luced.)  | •                                       |                   | , | or caon bacci       |
|                 | D   | ious 🛛 Aggregate 🖾 Water 🖾 Admixto   | ıres 🖾                                  |                   |   |                     |
|                 | Recorders: Cementit                               |  |   |                   |   |                     |
| a.              | Recorders shall:                                  |  |   |                   |   |                     |
| a.<br>b.        | Recorders shall:<br>Be properly protected         |  |   |                   |   |                     |
| a.<br>b.<br>c.  | Recorders shall:<br>Be properly protected         | the particular batch with the correspon  | ding deliveryticket.                    |                   |   |                     |

| 10.  | Delivery ticket provides the following information  |  | NOT        | NOT        |  |  |  |
|--|---|--|------------|------------|--|--|--|
| a.<br>b.<br>c.<br>d.<br>e.   | Ready-Mix Concrete Company's Name Plant number or designation Ticket Serial Number Truck Number or designation Purchaser Name   | ACCEPTABLE   A  B  B  B  B  B  B  B  B  B  B  B  B | ACCEPTABLE | APPLICABLE |  |  |  |
| f.<br>g.<br>h.<br>i.<br>j.<br>k.   | Job name and location Specific class or designation of concrete mix Batch size in cubic yard or meters Date and time when batch was loaded Type and name of specialty admixture or ingredient and amount batched Place where extra water added at request of receiver of the concrete and his |  |            |            |  |  |  |
| 4  | and his signature or initials.  | $\boxtimes$  |            |            |  |  |  |
| The referenced plant satisfies the indicated criteria and is capable of producing acceptable concrete. Yes $oldsymbol{ol}ol{ol{oldsymbol{ol}oldsymbol{ol}oldsymbol{ol{oldsymbol{ol}}}}}}}}}}}}}}}}}}}}}$ |   |  |            |            |  |  |  |

### Notes:

- Items 1a and 1b evaluated as follows: Aggregate stockpiles located to prevent contamination and arranged to assure that each
  aggregate as removed from its stockpile is distinct and not intermingled with others. Separate storage bins or compartments for each
  size and type of aggregate properly constructed and charges to prevent mixing of different sizes or types. Aggregates meet applicable
  specifications.
- 2. For information only; this item not required for approval of plant.
- 3. Applicable tolerances are consistent with information contained in the latest edition of ASTM C 94 Standard Specifications for Ready Mixed Concrete.

### **Definitions:**

Manual Systems - Batching devices are operated manually. Individual batch target weights, moisture adjustments, and volumetric measuring systems are manually determined and verified by the batch operator. Discharge of the batch is performed manually by the batch operator. These systems are typically assisted by pneumatic, electric or hydraulic power, but may be hand operated.

Semi-Automated Systems - These systems provide mechanisms that start the weighing and volumetric measuring devices for the batch. These systems will stop the weighing and measuring upon attaining the required batch tolerances. Discharge of the batch may be automated upon attaining acceptable batch tolerances or may be performed manually. These systems may or may not include interlocking mechanisms for out of tolerance batches.

Fully Automated Systems - A single starting mechanism provides target weights and volumes, begins the weighing and measuring process and ends this process when the targeted batch proportions are within tolerance. Out of tolerance batches must be manually adjusted to within tolerance and/or accepted by the batch operator. Once the batch tolerances are met or manually accepted, discharge of the batch will begin automatically.

# 11. Verification of Inspection and Application for Certification

This inspection was performed to evaluate the ability of the production facilities and the delivery trucks to produce and transport acceptable ready-mix concrete. The criteria used for this evaluation was drawn from a number of sources including the guidelines presented in ASTM C 94, technical information presented by the Concrete Plant Manufacturers Bureau, and customary industry and/or agency practice. The specific items evaluated for both the plant and trucks are detailed in the accompanying checklists.

Based on the identified criteria, the inspection of the above referenced plant and trucks indicate that they have the capability of producing and transporting satisfactory ready-mix concrete when operated according to the manufacturer's recommendations and standard industry practice. We would recommend that the plant be approved for use on Arizona Department of Transportation projects as well as those administered by other agencies or entities for a two-year period from date of inspection, while the acceptable trucks should be approved for a period of one year from date of inspection.

# 12. Verification of Inspection and Application for Certification (CONTINUED)

| The undersigned, a r                            | egistered professional engin                                | eer inArizona  |  |
|---|---|--|--|
| has conducted the ir<br>Phoenix, AZ             | spection of the ready-mixed                                 | (state, territory,<br>I concrete plant described as <u>Cem</u>           | or jurisdiction)<br>nex Plant 1956A                |
|   | (please print spe   | cific designation and location of  | plant)   |
| and asserts, in his pr<br>Application is hereby | ofessional judgment, the info<br>made for the issuance of a | ormation provided on this Check<br>certificate for this plant, to be cla | List is accurate and complete. ssified as follows: |
| Ge  | eneral Operation  | Batching System  | Recording (if any)                                 |
|   | Truck Mixing  | Manual   | Cementitious                                       |
|   | Central Mixing  | Semi-Automated   | Aggregate  |
|   | Both  | Fully Automated  | Water  |
|   |   |  | Admixtures   |
| Cert<br><b>CON</b><br>9/14/2022                 | tificate of Conformance ca<br>CRETE BATCH PLANT INSI        | nnot be issued if any of the no<br>PECTION REPORT (pg 12 & 13)           | ot acceptable boxes from are marked with an "X".   |
| (date)  | MIK   | (signature of engin  | neer)  |
| 715178<br>(NRMCA ID number)                     | <u>Michael Kohou</u>  | t, P.E.  | (name, please print)                               |
| (date)  | -   | (signature of engineer's assist  | cant)  |
| (Asst. to the Engineer<br>NRMCA ID number)      |   | (name, please pi   | (Engineer's Seal) rint)                            |
|   | 556 Peakside Cir. Dripping Sp                               | rings, TX  | o(otessional &                                     |
|   |   | (business address, please p  | ode)   |
|   | ·   | 602-809-2467 (phone num  | ber)   |