

CERTIFICATION OF READY MIXED CONCRETE PRODUCTION FACILITIES

COMPANY	PLANT NO.
Avila Masonry	AVILA Mobile #1
Plant Address or Physical Location	
Near 1665 West Alameda Drive	
Tempe Arizona 85282	
Engineer	
Bryan R. Castles, P.E.	
Inspection Date	Expiration Date
6-09-2023	6-09-2025

Arizona Rock Products Association 916 W. Adams Street Phoenix, Arizona 85007

Submit electronic copy of checklist to nicole@azrockproducts.org



Certificate of Conformance for Concrete Production Facilities

It is hereby certified that

Avila Masonry, Plant #1 Mobile 1665 West Alameda Drive, Tempe, AZ 85282

has been inspected by the undersigned registered professional engineer for conformance with requirements of the "Check List for Ready Mixed Concrete Production Facilities." As of the inspection date, the facilities met requirements as stated below.

Operation: Truck Mixing

Batching System: Fully Automated

Recording: Cementitious, Aggregate, Water, Admixture

Executive Director

Arizona Rock Products Association

<u>06/13/2023</u> Date signed by ARPA Executive Director

06/09/2023

Inspection Date

06/09/2025

Expiration Date



This Company will maintain these facilities in compliance with the Check List requirements and will correct promptly any deficiencies which develop.

Notice: The check list indicates only that plant facilities are satisfactory for the production of concrete when properly operated. Conformance of the concrete itself with specification requirements must be verified by usual inspection methods in accordance with sales agreement.

11. CONCRETE BATCH PLANT INSPECTION REPORT

Ready Mix Supplier:	. Avila Masory	Date: 6-09-2023			
Plant number:	Avila Mobile #1	Project Nam	e: ADOT	I-10 Broadw	ay Curve
Plant Location:	Near 1665 W Alameda Dr., Tempe, AZ 85282				
Inspector:	Bryan R. Castles, P.E.				
	nspector: Place an "x" in the applica	able box.			
				NOT	NOT
MATERIALS/INGRE	DIENTS	ACC	<u>CEPTABLE</u>	ACCEPTABLE	APPLICABLE
1. Aggregates					
	ted, separated, stored, stockpiled, and fed to pla	ant correctly (Note 1). 🗸		
	olicable quality requirements (Note 1).		I	Ħ	Ħ
2. Cementitious N	laterials		LV_		<u> </u>
a. Silos are watertight v	vithout excessive leakage. Separate storage for	cement and flyash.	\checkmark		
3. Admixtures/Ad	ditives				
a. Admixtures protecte	d to prevent damage from contamination and s	eparation.	\checkmark		
b. Admixtures protecte	d from freezing.		\checkmark		
4. Water					
a. Adequate supply and	pressure.		\checkmark		
b. Adequate heating an	d/or chilling capacity (Note 2).		\checkmark		
BATCHING PLANT					
5. Scales, Plant Bi	ns, and Weigh Batchers				
		I-indicating 🗸			
b. Scale display(s) visible	le to batchman at normal station.	· ·	\checkmark		
c. Scales/batchers accu	rrate within applicable tolerances (Note 3).		\checkmark		
d. Scales calibrated wit	hin last 6 months.		\checkmark		
e. Separate bins for fine	e aggregate and each applicable size of coarse a	ggregate.	\checkmark		
f. Separate scale and w	veigh hopper for cementitious materials.		✓		
g. All weigh hoppers fre	eely suspended from scale and charge and disch	narge properly.	1		
h. Free moisture in agg	regates taken into consideration when determi	ning batch weights.	1		
6. Water Meter, V	Nater Batcher, or Volumetric Meas	uring Tank		,	
a. Device for measuren	nent of added water capable of delivering requi	red quantity within	app <u>licab</u> le tole	erances	
and capable of dispe	ensing in increments as small as one gallon (10lb	s. if weighed).	\checkmark		
b. Volumetric measurir	ng tank equipped with a means to check calibrat	tion.			\checkmark

7.	Admixture Dispensers			
a.	Separate dispenser for each admixture.	✓	\vdash	
b.	Piping free of leaks and properly valved.	\checkmark		
c.	Dispensers calibrated within last 6 months.	\checkmark		
d.	Visual or gross check for batchman independent of operation of primary metering	device.		:-
8.	Batching System *See definitions below.			
a.	Batch System Type: Manual Semi -Automated Fully Automated			
9.	Recording System (recording device which provides a perman	ent record of b	atch quantities	for each
	batch of concrete produced.)			
a.	Recorders: Cementitious Aggregate Water Admixtures			
	Recorders shall:			
b.	Be properly protected.	\checkmark		
c.	Provide for identifying the particular batch with the corresponding delivery ticket.	\checkmark		
d.	Register quantity of ingredients batched.	\checkmark		
TIC	CKETING SYSTEM			
10	. Delivery ticket provides the following information		Not	Not
		ACCEPTABLE	<u>ACCEPTABLE</u>	APPLICABLE
a.	Ready-Mix Concrete Company's Name	\checkmark		
b.	Plant number or designation	\checkmark		
c.	Ticket Serial Number	✓		
d.	Truck Number or designation	/		,
e.	Purchaser Name	1		
f.	Job name and location	7		
g.	Specific class or designation of concrete mix	1		
h.	Batch size in cubic yard or meters	1		
i.	Date and time when batch was loaded	<u>, /</u>		
j.	Type and name of specialty admixture or ingredient and amount batched	<u>, /</u>		
k.	Place where extra water added at request of receiver of the concrete	V	H	H
	and his signature or initials.	V		
Th	e referenced plant satisfies the indicated criteria and is capable of p	roducing accent	able concrete. Ve	es No
	e i ei ei ei eu e più i e autories ei e i i arouteu el terra una is aupuble el p	a a a 0 a a a a a b a		W

12. Verification of Inspection and Application for Certification (CONTINUED)

The undersigned, a registered p	rofessional eng	_{gineer in} Arizona		
0 / 0 1		(state, territory, or	r jurisdiction)	
has conducted the inspection of	the ready-mix	xed concrete plant described a	s_Avila N	Mobile #1
(pleas Near 1665 W Alameda D		c designation and location of p e, Arizona 85282	olant)	
and asserts, in his professional j Application is hereby made for t	_	•		
General Ope	ration	Batching System	Reco	rding (if any)
Truck M	ixing .	Manual	✓ Ce	mentitious
Central	Mixing	Semi-Automated	√ Agg	gregate
Both		Fully Automated	√ Wa	ater
			✓ Ad	mixtures
		ce cannot be issued if any of NSPECTION REPORT (pg 12		•
June 9, 2023		Rankotte	•	adrotessional English
(date) 807184	Bry	(signature o	f engineer)	32029 BRYAN R.
(NRMCA ID number)	N/A		lease print)	CASTLES Jun 09, 2023 .
(date)	-	(signature of engineer	's assistant)	Bankolle
/h	N/A			(Engineer's Seal)
(Asst. to the Engineer NRMCA ID number)	139	95 N. Hayden Road	lease print)	
		(business address, p	lease print)	
	Sco	ottsdale, Arizona 85	5257	
	<i>37</i>		(zip code)	
	602	2-437-3737	*	
	0	(phor	ne number)	