



**Arizona
Rock
Products
Association**

CERTIFICATION OF READY MIXED CONCRETE PRODUCTION FACILITIES

COMPANY CEMEX	PLANT NO. 1812
Plant Address or Physical Location JR Property, Flagstaff, AZ	
Engineer Garrett Clatanoff	
Inspection Date 9/3/2025	Expiration Date 9/3/2027

Arizona Rock Products Association

916 W. Adams Street

Phoenix, Arizona 85007

Submit electronic copy of checklist to nicole@azrockproducts.org



ARIZONA
ROCK
PRODUCTS
ASSOCIATION

*Certificate of Conformance
for
Concrete Production Facilities*

It is hereby certified that
CEMEX, Plant #1812
JR Property, Flagstaff, AZ

has been inspected by the undersigned registered professional engineer
for conformance with requirements of the "Check List for Ready Mixed
Concrete Production Facilities." As of the inspection date, the
facilities met requirements as stated below.

Operation: **Truck Mixing**
Batching System: **Fully Automated**
Recording: **Cementitious, Aggregate, Water, Admixture**

Executive Director

Arizona Rock Products Association

09/04/2025

Date signed by ARPA Executive Director

09/03/2025

Inspection Date

09/03/2027

Expiration Date



This Company will maintain these facilities in compliance with the Check List requirements and will correct promptly any deficiencies which develop.

Notice: The check list indicates only that plant facilities are satisfactory for the production of concrete when properly operated. Conformance of the concrete itself with specification requirements must be verified by usual inspection methods in accordance with sales agreement.

11. CONCRETE BATCH PLANT INSPECTION REPORT

Ready Mix Supplier: CEMEX Date: 9/3/2025
 Plant number: 1812 Project Name: _____
 Plant Location: JR Property, Flagstaff, AZ Project Number: _____
 Inspector: Garrett Clatanoff, P.E. Lab Number: _____

Directions for the inspector: Place an "x" in the applicable box.

		NOT <u>ACCEPTABLE</u>	NOT <u>APPLICABLE</u>
<u>MATERIALS/INGREDIENTS</u>			
1. Aggregates			
a. Aggregates transported, separated, stored, stockpiled, and fed to plant correctly (Note 1).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Aggregates meet applicable quality requirements (Note 1).	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2. Cementitious Materials			
a. Silos are watertight without excessive leakage. Separate storage for cement and flyash.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3. Admixtures/Additives			
a. Admixtures protected to prevent damage from contamination and separation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Admixtures protected from freezing.	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>
4. Water			
a. Adequate supply and pressure.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
b. Adequate heating and/or chilling capacity (Note 2).	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>

BATCHING PLANT

5. Scales, Plant Bins, and Weigh Batchers

- a. Scale Type: Beam-indicating ☐ Dial-indicating ☐ Digital-indicating ☒
- b. Scale display(s) visible to batchman at normal station.
- c. Scales/batchers accurate within applicable tolerances (Note 3).
- d. Scales calibrated within last 6 months.
- e. Separate bins for fine aggregate and each applicable size of coarse aggregate.
- f. Separate scale and weigh hopper for cementitious materials.
- g. All weigh hoppers freely suspended from scale and charge and discharge properly.
- h. Free moisture in aggregates taken into consideration when determining batch weights.

<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

6. Water Meter, Water Batchers, or Volumetric Measuring Tank

- a. Device for measurement of added water capable of delivering required quantity within applicable tolerances and capable of dispensing in increments as small as one gallon (10lbs. if weighed).
- b. Volumetric measuring tank equipped with a means to check calibration.

<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

7. Admixture Dispensers

- a. Separate dispenser for each admixture.
- b. Piping free of leaks and properly valved.
- c. Dispensers calibrated within last 6 months.
- d. Visual or gross check for batchman independent of operation of primary metering device.

☒
☒
☒
☒
☐
☐
☐
☐
☐
☐
☐
☐

8. Batching System **See definitions below.*

- a. Batch System Type: Manual ☐ Semi-Automated ☐ Fully Automated ☒

9. Recording System (recording device which provides a permanent record of batch quantities for each batch of concrete produced.)

- a. Recorders: Cementitious ☒ Aggregate ☒ Water ☒ Admixtures ☒

Recorders shall:

- b. Be properly protected.
- c. Provide for identifying the particular batch with the corresponding delivery ticket.
- d. Register quantity of ingredients batched.

☒
☒
☒
☐
☐
☐
☐
☐
☐

TICKETING SYSTEM

10. Delivery ticket provides the following information

- a. Ready-Mix Concrete Company's Name
- b. Plant number or designation
- c. Ticket Serial Number
- d. Truck Number or designation
- e. Purchaser Name
- f. Job name and location
- g. Specific class or designation of concrete mix
- h. Batch size in cubic yard or meters
- i. Date and time when batch was loaded
- j. Type and name of specialty admixture or ingredient and amount batched
- k. Place where extra water added at request of receiver of the concrete and his signature or initials.

	Not	Not
ACCEPTABLE	ACCEPTABLE	APPLICABLE
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

The referenced plant satisfies the indicated criteria and is capable of producing acceptable concrete. Yes ☒ No ☐

12. Verification of Inspection and Application for Certification (CONTINUED)

The undersigned, a registered professional engineer in Arizona
(state, territory, or jurisdiction)

has conducted the inspection of the ready-mixed concrete plant described as Cemex Plant 1812
JR Property, Flagstaff, AZ

(please print specific designation and location of plant)

and asserts, in his professional judgment, the information provided on this Check List is accurate and complete.
Application is hereby made for the issuance of a certificate for this plant, to be classified as follows:

General Operation

- ☒ Truck Mixing
☐ Central Mixing
☐ Both

Batching System

- ☐ Manual
☐ Semi-Automated
☒ Fully Automated

Recording (if any)

- ☒ Cementitious
☒ Aggregate
☒ Water
☒ Admixtures

A Certificate of Conformance cannot be issued if any of the not acceptable boxes from
CONCRETE BATCH PLANT INSPECTION REPORT (pg 12 & 13) are marked with an "X".

9/4/2025

(date)

863240

(NRMCA ID number)

N/A

(date)

N/A

(Asst. to the Engineer
NRMCA ID number)

Garrett Clatanoff

(signature of engineer)

Garrett Clatanoff

(name, please print)

N/A

(signature of engineer's assistant)

N/A

(name, please print)

8888 E. Raintree Dr., Suite #205, Scottsdale, AZ

(business address, please print)

85260

(zip code)

480-544-0336

(phone number)

